


Contractor Vehicle Minimum Specification Checklist  
**NON-DEDICATED**  
**Tipper trucks and trailers**



Issue date: June 2024

Configuration:		Contractor Name:		Driver Name:	
Truck	Year:	Trailer	Year:	Inspection Location:	
	Make/Model:		Make/Model:		
	Rego No.:		Rego No.:	Date:	
	Fleet No.:		Fleet No.:		
Non Negotiable Items				✓ X	Comments
Park brake door alarm connected to the horn (P1)					
Audible reversing alarm on both truck and trailer (P1)					
Amber flashing light on roof (P1)					
Wheel-nut position indicators (P1)					
Ballrace turntables on semi-trailer end tippers (P2)					
Welded or "collared" type (similar to BPW Type 480) tow-eye coupling only (P2)					
Tarps able to be operated remotely from the cab or ground level (P1)					
3 warning triangles carried in the cab (P1)					
Tailgate lock position indicators clearly visible from the cab (P4)					
No cover over tow-eye coupling (P1)					
UHF radio with 80 channels (P4)					
Reversing camera on all trailers and on all rigid trucks (including those in T & D combinations) (P1)					
Telematics system with digital fatigue & Speed management (P4)					
Lockable battery isolation switch					
Burst protection valve on all tipper hoists (P4)					
					PTO

Contractor Vehicle Minimum Specification Checklist NON-DEDICATED Tipper trucks and trailers		
Issue date: June 2024		
Recommended Items	✓ X	Comments
High-viz striping on the side of tipper bins - full length near to the lower edge, 50mm min. width, yellow/orange (preferred) or white. (P4)		
Grain locks on tailgate (P1)		
In-cab decal denoting the maximum height of the tipper bins when in the raised position. (P1)		
Spring-loaded (deadman) hoist controls (P4)		
Low-friction bin floor liner in aluminium end-tipper trailers with a bin length greater than 7.0 metres (not required for Asphalt Hotmix) (P4)		
Side Underrun Protection (P4)		
Hoist-up alarm (P2)		
Overhead powerline alarm (P2)		
Forward facing dashcam (P4)		
Sign Off		
Inspector's name:	At the time of this inspection, does this vehicle appear to be compliant with Boral's requirements?  YES / NO	P1 = 1st Dec 2024 - TBC P2 = 1st May 2025 - TBC P3 = 31st Dec 2025 - TBC P4 = For vehicles newly built after 1st Jan 2025 - TBC
Inspectors Signature:		